

Open Tender no- TPCODL/P&S/100000448/2023-24 (Control Room Porta cabin)

Reply of Prebid query

S No	Clause No	Page No	Tender Description	Bidder's Query / Clarification	Bidder's Justification	TPCODL Response
1	7.4	11	Warranty Period	5 Years of Warranty will be acceptable on the items of Structure, Steel, sheet. But for Color, Painting and Electrical Switches, Light, Fan Warranty will be maximum 1 Year.	5 Year Warranty- Cabin Structure, Steel and Sheet 1 Year Warranty- For Color, Painting, Electrical Switches, Light, Fans etc.	5 Year Warranty- Cabin Structure, Steel and Sheet, Colour Painting 1 Year Warranty- Electrical Switches, Light, Fans etc.
2	9	9	Bill of Materials	As mentioned Porta Cabin with separate Toilet Block	NO Toilet specification is Mentioned	Toilet is not required

S No	Clause No	Page No	Tender Description	Bidder's Query / Clarification	Bidder's Justification	TPCODL Response
1	Annex 1	13	Cabin Height - 12Ft	After loading to cabin on to the trailer, the total height will become approximately 15 to 16 ft which is not possible in road transit	If client takes risk of transportation .. I.e., transportation in client scope	We cannot decrease ht as it is minimum requirement for our function
2	TS	10 of 20	SPLIT AIR Conditioner	IS it required 4 No's of AC in max of 420 Sq ft area	2 No's of AC are ok for this	Equipment kept inside will generate heat and also sensible if temperature got rised so we required 4 No's
3	TS	10 of 20	LIGHTS & Fittings	Specifications will not match current requirement	As per our standard, can we specify the light quantity	to keep in standardize specify try to stick as mentioned in specification if you want to vary mention it in BID Compliance sheet
4	TS	10 of 20	Earth Pit & Earthpoint arrangement	Earth point & Earthing pit arrangement at site.	As Earthing point & Earthing pit made at site, these are in client scope. We can supply GI plate for cabin earthing about 4ft length along with cabin	Complete supply and installation will be under vendor scope
5	TS	10 of 20	Point No. 25, 27 & 28	Dustbins, Cable trench & foundation of container & step arrangement	In client scope	As complete supply and installation is under client scope complete cable trench, foundation & step arrangement will be under vendor scope only

6	TS	9 of 20	Flooring	The flooring material mentioned in the specification & attached photo on page no. 15 of 20 will be different	can we go with point no. 10 in which flooring specification mentioned	Picture is for reference only where as flooring material should be as per specification and cable trench/ laying will be below false flooring as shown in picture
7	TS	16 of 20	Foundation design	Cabin size and foundation drawing are different	Foundation will be client scope	Drawing mentioned is only for informatory actual drawing will be as per cabin size and approved by TPCODL.
8		Cabin Unloading & Installation		In client scope		It should be under vendor scope

S No	Clause No	Page No	Tender Description	Bidder's Query / Clarification	Bidder's Justification	TPCODL Response
1	Technical specification	12 of 20	Main Portacabin outside view	As per Picture, there are Iron structure , Stand and staircase for Porta cabin, so please confirm whethe the Iron stand are required for new Porta cabin or not		Yes required as Cabin will be installed on Foundation and exact ht of the stair can be as per site requirement
2	Technical specification	12 of 20	Main Portacabin outside view	If required, then design of iron structure, stand and staircase of Porta cabin may be shared		will be simillar as mentioned in photograph
3	Technical specification			Water supply and water Pipe connection is under whose scope?		No need of Water connection and Pipe. Can be omitted from scope
4	Technical specification			New 3ph Electricity connection is under whose scope		Not required can be taken from existing stationary Transformer
5	Technical specification			Please share the sanitary items if any required for Porta cabin		Not required as Toilet will be a part of this porta cabin
6	Technical specification			What about foundation of Porta cabin. Is there any existing foundation or bidder have to construct the Civil Foundation		Bidder has to construct foundation

7	Technical specification			If Civil foundation required then design of Civil foundation of Porta cabin may be shared		Design of foundation will be different as per porta cabin which has to be made by bidder after allocation of order and approved by TPCODL
8	Technical specification			Emergency exit door required or not		Yes required
9	Technical specification	15 of 20	Indoor view	Installation of CRP etc inside Porta cabin is under whose scope		CRP Installation will not be under Portacabin supplier scope
10	Technical specification			Toilet/washroom required or not for Porta cabin		Not Required
11	Technical specification			Details of Chair, Table, Furnitures of Porta cabin should be shared (if required)		Chairs and Tables were not required